

Activity ID	Activity Name	Rem Dur	Expected Start	Expected Finish	2010												2011												012					
					O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S		O	N	D	J	
T1023C1 Deerfield 115kV Bkrs - 2010 ISD																																		
2011	Install 345kV High Side Circuit Switcher Foundation	5d	05-Oct-09	09-Oct-09																														
1952	Receive 115kV CCVT's (lead time)	70d	09-Oct-09	22-Jan-10																														
1958	Rec'v 115kV Line DX Switches (lead time)	40d	13-Oct-09	10-Dec-09																														
2009	Install Oil Containment Liner	5d	13-Oct-09	19-Oct-09																														
1953	Receive 115kV LA's (lead time)	30d	15-Oct-09	30-Nov-09																														
1744	Receive 115kV Station Post Insulators (lead time)	40d	25-Nov-09	25-Jan-10																														
1668	Receive Bus Material (lead time)	40d	30-Nov-09	26-Jan-10																														
1840	Issue Electrical IFC To Field - 115kV Bkrs	2d	04-Jan-10	05-Jan-10																														
1606	Install Conduit + Grounding	10d	15-Mar-10	26-Mar-10																														
1740	Begin Above Grade Construction	0d	15-Mar-10*																															
1719	Begin 182 115kV Bkr Installation	0d	15-Mar-10*																															
1762	Begin P&C Construction	1d	22-Mar-10*	22-Mar-10																														
1713	Begin 7518 115kV Bkr Replacement	0d	05-Apr-10																															
4230	Assemble + Issue P/C Drawing Package - IFC	5d	06-Apr-10	12-Apr-10																														
4249	Receive Control Cabinets (Lead Time)	10d	07-Apr-10	20-Apr-10																														
1610	Receive Support Steel (lead time)	40d	14-Apr-10	10-Jun-10																														
1700	Begin L175 Line	0d	17-May-10																															
1768	Install Support Steel	10d	11-Jun-10	24-Jun-10																														
1689	Begin 0292 115kV Bkr Replacement	0d	07-Sep-10*																															
1681	Begin 4629 115kV Bkr Replacement	0d	13-Oct-10*																															
1663	Begin 115kV 246 Bkr Replacement	0d	17-Nov-10*																															
1671	Test 115kV Breakers	5d	20-Dec-10	24-Dec-10																														

Deerfield S/S Auto Transformer
Preliminary Schedule

Run Date: 09-Oct-09 09:14

Data Date: 05-Oct-09