

Activity ID	Activity Name	Rem Dur	Expected Start	Expected Finish	2010												2011					012										
					J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	J	A	S	O	N	D	J		
T1023C Deerfield S/S Auto XFMR		501d	13-Jul-09	13-Jun-11																												
1559	Hutter Mobilize for Civil Site Construction	3d	13-Jul-09	15-Jul-09																												
1146	Survey Road Conditions Prior To Heavy Equipment Deliveries	5d	13-Jul-09*	17-Jul-09																												
1647	Install 345 kV Bus Support Foundations	10d	13-Jul-09	24-Jul-09																												
1591	Begin Foundation & Oil Containment Construction	0d	15-Jul-09																													
1565	Remove Butler Hut	5d	15-Jul-09	21-Jul-09																												
1567	Clear Work Area	2d	16-Jul-09	17-Jul-09																												
1609	Remove Existing Foundations As Needed	10d	20-Jul-09	31-Jul-09																												
1710	Excavate For New Foundations	5d	03-Aug-09	07-Aug-09																												
1608	Install XFMR Foundation	10d	10-Aug-09	21-Aug-09																												
1712	Install Oil Containment Tank	3d	10-Aug-09	12-Aug-09																												
1711	Backfill Oil Containment System Tank	15d	13-Aug-09	02-Sep-09																												
5025	Design, Review, & Purchase Structural Steel	120d	14-Aug-09	08-Feb-10																												
1708	XFMR Foundation Cure Time	28d	22-Aug-09	18-Sep-09																												
2247	Prep Deerfield Yard To Receive Transformer	5d	08-Sep-09	14-Sep-09																												
2246	Receive XFMR At Deerfield Site (ETA - 09-15-09)	1d	15-Sep-09*	15-Sep-09																												
1725	Place XFMR on Foundation	1d	21-Sep-09	21-Sep-09																												
1726	Assemble XFMR	15d	22-Sep-09	13-Oct-09																												
1764	Mobilize For Oil Containment Liner Installation	1d	13-Oct-09	13-Oct-09																												
1709	Install Oil Containment System	10d	14-Oct-09	27-Oct-09																												
1646	Install 115 kV Bus Support Foundations	10d	14-Oct-09	27-Oct-09																												
1596	Install 345kV Breaker Slabs	5d	14-Oct-09	20-Oct-09																												
1649	Install 345 kV Circuit Switcher Foundation	5d	21-Oct-09	27-Oct-09																												
1147	Survey Road Conditions After Heavy Equipment Deliveries	5d	28-Oct-09	03-Nov-09																												
1766	Backfill Oil Containment System	3d	28-Oct-09	30-Oct-09																												
1652	Install 115 kV Switch Foundation	5d	28-Oct-09	03-Nov-09																												
1148	Grind & Grade Cate Road	8d	04-Nov-09	16-Nov-09																												
1767	Hutter Final Cleanup & Demobilization	3d	04-Nov-09	06-Nov-09																												
1149	Pave Cate Road	2d	17-Nov-09	18-Nov-09																												
1768	Install Support Steel	10d	09-Feb-10	23-Feb-10																												
1769	Install 115kV Bus Expansion	10d	24-Feb-10	09-Mar-10																												
1735	Install 345kV Bus Expansion	10d	22-Mar-10	02-Apr-10																												
1683	Remove Existing 115kV Bkr #4629	5d	22-Mar-10	26-Mar-10																												

Deerfield S/S Auto Transformer
Preliminary Schedule

Run Date: 09-Jul-09 16:04
Data Date: 13-Jul-09

